



# Cirrus HYBRID

Air Sampling Fire and Smoke Detection

## Cirrus Hybrid Maintenance Guide

### Cirrus Hybrid Site Details

#### Hybrid Series Single and Multiple Pipe Detectors

Refer to the Hybrid Engineers Manual for more details

Site Name: \_\_\_\_\_ Date: \_\_\_\_\_

Address: \_\_\_\_\_ Tech: \_\_\_\_\_

UPS-24 Power Supply: Yes  No

Number of pipes on Detector: \_\_\_\_\_

Detector Serial Number: \_\_\_\_\_

Display Serial Number: \_\_\_\_\_

Vacuum Pump Serial Number: \_\_\_\_\_

RS485 Network: Yes  No  TCP/IP Interface: Yes  No

Network Settings: Network #: \_\_\_\_\_ Node #: \_\_\_\_\_

Number of Detectors on Network: \_\_\_\_\_

Number of Displays on Network: \_\_\_\_\_

Firmware Version: \_\_\_\_\_

## Maintenance

### Semi-Annual:

The following maintenance procedures must be done on a semi-annual basis by a Safe Fire Detection authorized service technician.

- Check event log to determine any abnormalities.
- Inspect Pipe Network
- Replace water cartridge #61986SVRKT
- Check Alarm levels are as per specification. Verify that there is no change.
- Check the Sampling System airflow readings. Verify that there is no change.
- Check inlet integrity
- Check Power Supply
- Check Chamber LED Brightness

### Annual:

The following maintenance procedures must be done on an annual basis by a Safe Fire Detection authorized service technician.

- Cloud Chamber Filters\* included with Part#:61986SVRKT
- Inspect Pipe Network
- 3 Stage Inline Filter Medium Part# RP7127
- Check the Sampling System airflow readings. Verify that there is no change.
- Replace water cartridge #61986SVRKT
- Check that all unit tubing is properly connected with no kinks.
- Check event log to determine any abnormalities.
- Check Alarm and Gain levels are as per installation. Verify that there is no change.
- Check transport time at the furthest Sampling Point on each pipe. Verify that there is no change.
- Inspect and Clean/Replace if necessary the inline filters
- Inspect and Clean/Replace if necessary the flow thermistors
- Inspect and Clean/Replace if necessary the cloud chamber filters/optics

#### AIRFLOW - Accept Airflow before recording values below.

	Current Airflow	% Fault Level	Ignore	Accepted %
Pipe 1			<input type="checkbox"/>	
Pipe 2 (If used)			<input type="checkbox"/>	
Pipe 3 (If used)			<input type="checkbox"/>	
Pipe 4 (If used)			<input type="checkbox"/>	

#### RECORD INPUT ASSIGNMENTS

##### Input Assignments

I/P 1:	<input type="checkbox"/> Normally Closed
I/P 2:	<input type="checkbox"/> Normally Closed
I/P 3:	<input type="checkbox"/> Normally Closed

#### RECORD OUTPUT ASSIGNMENTS

##### Zone One - Output Assignments

O/P 1:	Delay:	sec.	<input type="checkbox"/> Normally Closed
O/P 2:	Delay:	sec.	<input type="checkbox"/> Normally Closed
O/P 3:	Delay:	sec.	<input type="checkbox"/> Normally Closed
O/P 4:	Delay:	sec.	<input type="checkbox"/> Normally Closed
O/P 5:	Delay:	sec.	<input type="checkbox"/> Normally Closed

**GAIN (SENSITIVITY) SETTINGS**

**PPP Alarm Level defaults:**  
**Pre-Alarm - 0.5% Fire 1 - 1% Fire 2 - 1.5% and Fire 3 - 2%.**

**Hybrid/CCD Alarm Level defaults:**  
**Pre-Alarm - 300 Fire 1 - 400 Fire 2 - 500 and Fire 3 - 600**

**Pipe One -**

	LEVEL:
PRE-ALARM:	
FIRE 1:	
FIRE 2:	
FIRE 3:	

	Start Time		
	A	B	C
Mon.			
Tue.			
Wed.			
Thur.			
Fri.			
Sat.			
Sun			

Time Zoning:

Latching:

**Pipe Two -**

	LEVEL:
PRE-ALARM:	
FIRE 1:	
FIRE 2:	
FIRE 3:	

	Start Time		
	A	B	C
Mon.			
Tue.			
Wed.			
Thur.			
Fri.			
Sat.			
Sun			

Time Zoning:

Latching:

**Pipe Three -**

	LEVEL:
PRE-ALARM:	
FIRE 1:	
FIRE 2:	
FIRE 3:	

	Start Time		
	A	B	C
Mon.			
Tue.			
Wed.			
Thur.			
Fri.			
Sat.			
Sun			

Time Zoning:

Latching:

**Pipe Four -**

	LEVEL:
PRE-ALARM:	
FIRE 1:	
FIRE 2:	
FIRE 3:	

	Start Time		
	A	B	C
Mon.			
Tue.			
Wed.			
Thur.			
Fri.			
Sat.			
Sun			

Time Zoning:

Latching:



**CAUTION:**

Please use caution when igniting materials for system testing and have a fire extinguisher on hand. Always use every safety procedure. Be sure suppression systems have been deactivated prior to any testing and all safety precautions have been taken. Inform personnel and alarm company prior to any testing. After completing testing, be sure to notify personnel, reactivate suppression systems, and bring all systems back online.

**SYSTEM TESTING**

Test the response times by introducing smoke into the furthest hole on each zone. For units with Display, or when using PC software, response of detector can be viewed using the Real Time Graph.

**NOTE:**

Be sure to use the "Hold Zone" function on the zone you are testing if applicable.

**Do not use Synthetic or Canned Smoke for any testing.**

**Methods of Testing:**

**Veri-Fire or Cotton Wick Smoke**

**NFPA Suggested Method**

Test the air sampling network transport times from the furthest sample point or test point on every pipe. Per NFPA 72, transport times must not exceed 120 seconds. For NFPA 76, 60 Seconds.

There are two methods. You can use a Veri-Fire (smokeless) or a Cotton Wick (smoke) at the furthest sample or test point. Activate the Veri-Fire or place the Cotton Wick at the sample or test point until the detector senses the event. When the bar-graph reacts (not necessarily an alarm) and the percentage rises (even slightly) record the time, stop the test and remove the test device from the sample/test point.

**NOTE:**

To perform a successful transit time test, it is important that you see the overheat/smoke enter the pipe before you start timing. Continue introducing smoke until an increase in particle level is indicated.

	Time to first indication of particle level increase	Time to first alarm indication
<b>Pipe 1</b>	sec.	sec.
<b>Pipe 2</b> (If used)	sec.	sec.
<b>Pipe 3</b> (If used)	sec.	sec.
<b>Pipe 4</b> (If used)	sec.	sec.

Customer Signature: \_\_\_\_\_

Print Name & Title: \_\_\_\_\_

Company Name: \_\_\_\_\_

Address: \_\_\_\_\_

City, State, Zip: \_\_\_\_\_

Phone: \_\_\_\_\_

Date: \_\_\_\_\_

